PFC Quarterly Report

Public Agency: Lawton Metropolitan Area Airport Authority

Quarter Ending Date: 3/30/2014

I. Authority and Cumulative Expenditures (Summary)

Authorizing	Authority	Cumulative			
Document	Impose	Use	Coll + Int	Disbursement	
92-01-C-03-LAW (Closed2/17/00)	452,189.00	452,189.00	452,189.00	452,189.00	
97-02-C-03-LAW(Closed 11/24/04)	380,745.00	380,745.00	380,745.00	380,745.00	
02-03-C-00-LAW(Closed 11/24/04)	303,687.00	303,687.00	303,687.00	303,687.00	
04-04-C-00-LAW(Closed3/17/09)	253,021.00	253,021.00	253,021.00	249,492.00	
07-05-C-00-LAW (Closed 2/24/14)	566,661.00	566,661.00	569,168.90	566,166.00	
08-06-C-00-LAW	1,075,784.00	1,075,784.00	1,075,784.00	759,527.00	
13-07-C-00-LAW	782,263.00	782,263.00	39,641.55	172,035.00	
Total	3.814.350.00	3.814.350.00	3.034.594.90	2.883.841.00	

II. Collections and Interest (From inception to-date)

	Previously Reported	Current Quarter	Current Quarter *	Cumulative
PFC Revenue	2,977,367.20	56,683.52		3,034,050.72
Interest Earned	40,165.52	20.21		40,185.73
Total	3,017,532.72	56,703.73		3,074,236.45

* - Used only during quarters when collections transfer to subsequent Application

Remaining Authorized Collections

740,113.55

PFC Account Balance

190,395.45

Quarters Need to Collect Impose Authority (Based on Current Quarterly Revenue) 13

III. Project Schedules and Disbursements

 Application Number:
 App-08
 App-13

 Application Approval Date:
 9/30/2008
 3/1/2013

 Required Project Implementation Date:
 9/30/2010
 12/1/2015

			DA	TES									
			IMPLEMENT	COMPLETE		DIS	BURSE	MENTS					
PROJECT		APPROVED	EST (A)	EST (E)	PR	EVIOUSLY	С	URRENT			TOTAL		EXPECTED
ID	PROJECT TITLE	LEVEL	ACTUAL (A)	ACTUAL (A)	RI	EPORTED	Q	UARTER	CUMULATIVE	U	SE APPROVAL	т	OTAL COST
Applica	tion 08-06-C-OO-LAW												
1	Emergency Power Generator	\$ 4.50	Jan-10(E)	Feb-10(E)					\$ -	\$	300,000	\$	300,000
2	Terminal Building Renovations	\$ 4.50	Jul-09(E)	Jan-10(E)	\$	346,122	\$	-	\$ 346,122	\$	362,379	\$	362,379
3	Security Enhancements	\$ 4.50	Oct-08(A)	Jan-09(E)	\$	383,793	\$	-	\$ 383,793	\$	383,793	\$	383,793
4	PFC Application	\$ 4.50	Oct-08(A)	Nov-08(A)	\$	29,612	\$	-	\$ 29,612	\$	29,612	\$	29,612
Applica	tion -08 Total				\$	759,527	\$	-	\$ 759,527	\$	1,075,784	\$	1,075,784
Applica	tion 13-07-C-00-LAW			1									
1	Taxiway A Pavement soil Testing	\$ 4.50	Jun-08 (A)	Sep-08(A)	\$	7,052			\$ 7,052	\$	7,052	\$	7,052
2	Taxiway Rehab	\$ 4.50	Jul-09 (A)	Jun-10 (A)	\$	28,581			\$	\$	28,581	\$	28,581
3	Runway Overlay Design	\$ 4.50	Dec-09 (A)	Jun-10 (A)	\$	10,617			\$ 10,617	\$	10,617	\$	10,617
4	Pavement Replacement Design	\$ 4.50	Jun-11(A)	Dec-11(A)	\$	2,632			\$ 2,632	\$	2,632	\$	2,632
5	Pavement Replacement Construction		Dec-12(A)	Sep-12(A)	\$	25,084			\$ 25,084	\$	25,084	\$	25,084
6	Boarding Gate Preliminary Design	\$ 4.50	Feb-10 (A)	Aug-10 (A)	\$	32,674	\$	_	\$ 32,674	\$	32,674	\$	32,674
7	Boarding Gate Final Design/Constru		Jun-14 (E)	Jan-15 E					\$ 	\$	198,000	\$	198,000
8	Baggage Claim Preliminary Design		Feb-10 (A)	Sep-10(A)	\$	17,700	\$		\$ 17,700	\$	17,700	\$	17,700
9	Baggage Claim Construction	\$ 4.50	Jun -15 E	Dec-15(E)					\$ -	\$	76,234	\$	76,234
10	Boarding Bridges Installation	\$ 4.50	Mar-15 E	Jul-15 (E)					\$ -	\$	140,000	\$	140,000
11	SRE Design/Construction	\$ 4.50	Mar-14 E	Jun-14 E					\$ -	\$	96,000	\$	96,000
12	Sweeper Truck Procurement	\$ 4.50	Mar-15 E	Aug-15 E					\$ -	\$	100,000	\$	100,000
13	ARFF Vehicle Procurement	\$ 4.50	Sep-10 A	Aug-11 A	\$	32,404	\$	-	\$ 32,404	\$	32,404	\$	32,404
14	Wildlife Hazard Assessment	\$ 4.50	Oct-10 A	Dec-11(A)	\$	4,735	\$	-	\$ 4,735	\$	4,735	\$	4,735
15	PFC Application and Administration	\$ 4.50	Feb-12 A	Jun-13 A	\$	10,550	\$	6	\$ 10,556	\$	10,550	\$	10,550
Applica	tion -13 Total				\$	172,029	\$	6	\$ 172,035	\$	782,263	\$	782,263

ASW PFC Quarterly Report Form Last Modification: August 2001

PFC Quarterly Report Instructions

Authority and Cumulative Disbursements Section

Definition Column

Public Agency City or Authority

Quarter Ending Date Last Day of reporting quarter

Charge Expiration Date Last Date currently approved to collect

PFC revenue

Application Number (include last **Authorizing Document**

amendment if applicable - One line per

application)

Impose and Use Authority Amount (net of all amendments) Approved

for Impose and Use Authority

Total Disbursements from PFC account as **Cumulative Disbursements**

identified on Project Schedule and

Disbursements Form

Previously Reported (Collections/Interest)

Current Quarter (Collections/Interest)

Amount Reported Previous Quarter Amount Received by last day of Quarter -Divide information if collections expire on Application A and become effective on Application B during this quarter

Remaining Authorized Collections

PFC Account Balance

Total Authorized less Collected Total (Collected + Interest) less Total

Disbursed (never negative)

Note: If a project is bond financed, disbursements are repayment of Bond principle and financing costs

Project Schedule and Disbursements Section(s) (Use Applications only - One Section Each)

Column

Application Number Application Approval Date

Required Project Implementation Date

Project ID **Project Title** Approved Level Implementation Dates

Estimated - Implementation

Actual - Implementation

Completion Dates

Estimated Completion

Actual Completion

Previously Reported*

Current Quarter*

Cumulative* Total Use Approval

Expected Total Cost

Definition

2-digit Application Sequential Number Date Record of Decision was issued for

2 years from Application Use approval date

Public Agency Identification Number

Title of Project

PFC Level Approved for this Project

Month/Year (Suffix w/E) Notice-to-Proceed

is estimated

Month/Year (Suffix w/A) of Notice-to-Proceed or Authorization to start.

Month/Year (Suffix w/E) Physical

Completion is Estimated

Month/Year (Suffix w/A) of Acceptance

from Contractor

Cumulative Disbursements reported on previous report

Disbursements drawn from account during

current quarter

Cumulative Disbursements to date Amount approved in Record of Decision,

as Amended

Current anticipated PFC portion of project

ASW PFC Quarterly Report Form 1 of 2

Last Modification: May 2001

^{*} Reporting is based on disbursements from the PFC account

LAWTON-FT. SILL REGIONAL AIRPORT PFC Quarterly Report 31-Mar-03

PFC Quarterly Report

City of XYZ 11/1/2004 6/30/2001 **Public Agency:**

Charge Expiration Date: Quarter Ending Date:

Authority and Cumulative Expenditures (Summary)

Authorizing	Authorit	у	Cumulative			
Document	Impose Use		Collections + Int	Disbursement		
95-01-C-03-ABC (Closed)	\$5,000,000	\$5,000,000	\$5,000,000	\$5,000,000		
97-02-I-01-ABC	\$10,000,000		\$10,000,000			
98-03-U-00-ABC		\$8,000,000		\$1,900,000		
00-04-C-00-ABC	\$15,000,000	\$17,000,000	\$2,000,000	\$4,000,000		
01-05-C-00-ABC (Pending)						
Total	\$30,000,000	\$30,000,000	\$17,000,000	\$10,900,000		

Collections and Interest (From inception to-date)

	Previously Reported	Current Quarter App A	Current Quarter * App B	Cumulative
PFC Revenue	\$15,000,000	\$1,000,000		\$16,000,000
Interest Earned	\$900,000	\$100,000		\$1,000,000
Total	\$15,900,000	\$1,100,000		\$17,000,000

^{* -} Used only during quarters when collections transfer to subsequent Application **Remaining Authorized Collections**

\$13,000,000

PFC Account Balance \$6,100,000

Project Schedules and Disbursements

App-03 2/15/1998 App-04 1/17/2000 **Application Number:** Application Approval Date: Required Project Implementation Date: 1/17/2002

				Da	tes					
Applicat	tion -03		Implement	Complete		Disbursements				
Project		Ap	proved	Est. (E)	Est.(E)	Previously	Current		Total	Expected
ID	Project Title	I	Level	Actual (A)	Actual (A)	Reported	Quarter	Cumulative	Use Approval	Total Cost
1	Reconstruct RON Apron	\$	3.00	3/98A	10/01E	\$750,000		\$750,000	\$3,000,000	\$3,250,000
2	Reconstruct Taxiways A & B	\$	3.00	5/99A	7/02E	\$150,000	\$1,000,000	\$1,150,000	\$5,000,000	\$5,000,000
		_								
Applica	tion -03 Total			1	1	\$900,000	\$1,000,000	\$1,900,000	\$8,000,000	\$8,250,000
Applica	tion -04									
1	Construct ARFF Facility	\$	4.50	1/1/97A	3/1/98A	\$850,000		\$850,000	\$1,000,000	\$850,000
2	Extend RW 18/36 1000 FT	\$	4.50	5/1/00A	7/1/02E	\$2,150,000	\$1,000,000	\$3,150,000	\$11,000,000	\$11,000,000
3	Reconstruct Terminal	\$	3.00	9/1/01E	9/1/07E	,,	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, . , ,	\$5,000,000	\$5,000,000
-		-								
Applica	l tion -04 Total					\$3,000,000	\$1,000,000	\$4,000,000	\$17,000,000	\$16,850,000

This is an "Example" Report for a Public Agency with three Active Applications and one Closed Application.

Last Modification: August 2001 ASW PFC Quarterly Report Form